Form GOL-1-1
1-39-0263

GENERATOR OPERATING LOG

CAUTION

Before starting the generator after an overnight or weekend shut down, add 500 gallons of water (1,893L.) to the generator.
A minimum ratio of 0.8 of a gallon of water (3 liters) to one pound (.45 kg.) of carbide must be maintained while the generator is operating.

Water Meter Reading
Before water is Added_____ Water Added_____ Meter Reading After
Water is Added_____

HOPPER NO.	CARBIDE ADDED LB (KG)	PREVIOUS WATER METER READING	CURRENT WATER METER READING	WATER USED GALLONS (LITERS)	RATIO %	GENERATOR TEMPERATURE °F (°C)	TIME	OPERATOR